

**Mississippi Department of Marine Resources and Mississippi  
Gulf Fishing Banks, Inc.**

**Artificial Reef Activity Report for June 13<sup>th</sup>, through July 10,  
2003.**

**Summary**

During this period there were three construction trips, two trips on FH-12 and one on FH-13.

On July 3, DMR met Gulf Stream Marine on site at FH-12 to deploy a derelict barge that was removed across from the Palace Casino. This barge was a 80' X 30' marine construction barge. The barge was cut in 6 sections and deployed. Also deployed was the last two APC's.

**030703 406FH12 APC- 30 01.862/88 46.008**

**030703 407FH12 APC- 30 01.882/88 46.010**

**030703 408 Derelict Barge**

Position: 30 01.910/88 46.004 and 30 01.910\88  
45.995

These are the greatest concentrations of material.



## **030708 409 “Abstract Barge”.**

Position : 30 03.673/88 32.137

This was a flat barge approximately 130' x 45' x 6'. With help from the DMR and Collie, a maze of steel was welded on top to create a more edge effect. DMR met tug “Jim Collie” on FH-13 for deployment. The barge has a relief of 8'.





## **030710 410 Derelict Barge 2**

Position: 30 01.803/88 45.985, 30 01.808\88 45.977,  
30 01.818/88 45.987 and 30 01.824\88 45.986

On July 10, DMR met Gulf Stream Marine on site at FH-12 to deploy a derelict barge that was removed near Williams Paving. This barge was a 230' X 35' Tanker barge. The barge was cut in 7 large sections and deployed in three concentrations.

