

# **Mississippi Department of Marine Resources** **and Mississippi Gulf Fishing Banks, Inc.**

**Activity Report for the Period**  
**July 9, 2004 – August 12, 2004**

## **Summary**

During this period there were 6 deployments of concrete manholes and 1 deployment of concrete deck structures. These concrete manholes are approximately 5' in diameter x 6' tall. Each load consists of approximately 60 to 70 individuals. These manholes were donated by Hanson Pipe & Products Inc. located in Gulfport and deployed by Matthews Marine. The concrete deck structures were donated by Gary Gollott Jr. and also deployed by Matthews Marine. The deck structures crumbled into small pieces when deployed, which should create great habitat for juvenile reef fish. These deployments were funded 100% from tidelands with no cost to MGFB.

## **041307 Concrete Manholes 422FH-1**

**Position – 30 03.118 / 88 36.349 12409.0/47035.1**

On July 13, DMR met Tug “Blanch Marie” with Matthews Marine at Fish Haven 1 to deploy a barge of manholes. There were approximately 60 to 70 individuals deployed at this site. The surrounding water depth was 63, with a minimum clearance of 59' feet.



## **041407 Concrete Manholes 423FH-1**

**Position – 30 03.993 / 88 36.186 12410.6/47029.0**

On July 14, DMR met Tug “Blanch Marie” with Matthews Marine at Fish Haven 1 to deploy a barge of manholes. There were approximately 60 to 70 individuals deployed at this site. The surrounding water depth was 63' with a minimum clearance of 59' feet.

**041507 Concrete Manholes 424FH-12**

**Position – 30 01.133 / 88 46.219 12309.9/47026.9**

On July 15, DMR met Tug “Blanch Marie” with Matthews Marine at Fish Haven 12 to deploy a barge of manholes. There were approximately 60 to 70 individuals deployed at this site. The surrounding water depth was 42’ with a minimum clearance of 37’ feet.

**041707 Concrete Manholes 425FH-12**

**Position – 30 00.723 / 88 45.228 12320.2/47025.5**

On July 17, DMR met Tug “Blanch Marie” with Matthews Marine at Fish Haven 12 to deploy the last barge of manholes in FH-12. There were approximately 60 to 70 individuals deployed at this site. The surrounding water depth was 43’ with a minimum clearance of 38’ feet.

**041907 Concrete Manholes 426FH-2**

**Position – 30 04.950 / 88 34.823 12424.2/47042.6**

On July 19, DMR met Tug “Blanch Marie” with Matthews Marine at Fish Haven 2 to deploy a barge of manholes. There were approximately 60 to 70 individuals deployed at this site. The surrounding water depth was 56’ with a minimum clearance of 51’ feet.

**042107 Concrete Manholes 427FH-2**

**Position – 30 05.420 / 88 33.790 12434.8/47044.6**

On July 21, DMR met Tug “Blanch Marie” with Matthews Marine at Fish Haven 2 to deploy the last barge load of manholes. There were approximately 60 to 70 individuals deployed at this site. The surrounding water depth was 55’ with a minimum clearance of 51’ feet.

**042307 Concrete Deck Structures 428FH-2**

**Position – 30 05.169 / 88 33.240 12440.5/47043.6**

On July 23, DMR met Tug “Blanch Marie” with Matthews Marine at Fish Haven 2 to deploy the barge load deck structures.

